

[Vendor] cooling solution

Mumbai DC-07 | TDS-20260824 | Issued 2026-08-24 | Draft for vendor response

PURCHASER		REQUESTED VENDOR	
Mumbai DC-07		Open - vendor to complete	
RESPONSE DUE	To be confirmed	DELIVERY	Vendor to propose

1. Purpose and requested response

Please provide a complete technical and commercial response for cooling solution for Mumbai DC-07. The response must identify the exact model, state all assumptions and deviations, complete the attached parameter schedule, and cite the revision and page for every claimed value. Attach the requested datasheets, drawings, performance evidence, delivery basis, warranty and commissioning responsibility split. The supplied planning basis includes Chilled-water return (deg C): 13; Chilled-water supply (deg C): 7; Primary constraint: Utility interconnection timing; PUE target: 1.36; Utility capacity available (MW): 18.

Important: This package is a request for information or quotation. It is not a purchase order, design approval, or notice to proceed.

2. Vendor and product identification

VENDOR LEGAL NAME	Vendor to complete
MANUFACTURER	Vendor to complete
PRODUCT / SOLUTION	cooling solution
MODEL FAMILY / EXACT REFERENCE	Vendor to complete
VENDOR CONTACT	Vendor to complete
VENDOR ADDRESS	Vendor to complete

3. Project use case and supplied planning basis

Replace with the exact cooling architecture, system boundary, supported rack density, operating temperatures, heat-rejection path, water basis, and model inputs. The package may interface with the following registered project systems: Chilled Water, Electrical Distribution, Fire Suppression, HVAC & Precision Cooling.

COOLING * CHILLED-WATER RETURN (DEG C)	13
COOLING * CHILLED-WATER SUPPLY (DEG C)	7
SITE FIT * PRIMARY CONSTRAINT	Utility interconnection timing

POWER * PUE TARGET	1.36
POWER * UTILITY CAPACITY AVAILABLE (MW)	18
SITE FIT * PARCEL AREA (ACRES)	9
COOLING * WATER SOURCE	Municipal
COOLING * TECHNOLOGY-FLUID DENSITY (KG/M³)	995
COOLING * MINIMUM HX APPROACH (K)	3
COOLING * FLUID CHEMISTRY / WATER-TREATMENT EVIDENCE	Baseline OEM interface schedule * planning reference
SITE FIT * SITE CONDITION	Greenfield
COOLING * HEAT-REJECTION WATER BOUNDARY	Facility heat exchanger
COOLING * TECHNOLOGY COOLANT SUPPLY (DEG C)	32
COOLING * CONTROLLED ROOM DEW POINT (DEG C)	14
COOLING * EXACT TECHNOLOGY FLUID	Treated water - final OEM approval pending
AVAILABILITY * MAINTENANCE BASIS	Concurrent maintenance
COOLING * DEW-POINT CONTROL MARGIN (K)	3
COOLING * OUTDOOR ENTERING DRY-BULB (DEG C)	40
COOLING * OUTDOOR ENTERING WET-BULB (DEG C)	27
POWER * POWER ARCHITECTURE	Grid + battery
COOLING * RACK-AIR OEM MAXIMUM (DEG C)	30
COOLING * TECHNOLOGY-FLUID DESIGN FLOW (L/S)	510
AVAILABILITY * AVAILABILITY TARGET	N+1
COOLING * TECHNOLOGY-FLUID SPECIFIC HEAT (KJ/KG*K)	4.05
COOLING * EXACT CHILLER SOUND OPTION	Low-noise acoustic package
COOLING * COOLING ARCHITECTURE	Hybrid DLC + air
COOLING * DRY-COOLER SOUND TARGET (DBA)	75
COOLING * EXACT PUMP-SKID VFD ARRANGEMENT	Duty/standby independent VFDs

COOLING * CHILLED-WATER DESIGN FLOW (L/S)	420
COOLING * EXACT DRY-COOLER FAN OPTION	EC variable-speed fan array
COOLING * DRY-COOLER FAN REDUNDANCY	N+1 fan per bank
COOLING * OEM MAXIMUM TECHNOLOGY SUPPLY (DEG C)	35
COOLING * EXACT PUMP-SKID WETTED MATERIALS	Stainless-steel wetted parts
COOLING * TECHNOLOGY-COOLANT RETURN (DEG C)	42
COOLING * TECHNOLOGY-COOLANT SUPPLY (DEG C)	32
COOLING * EXACT DRY-COOLER COIL OPTION	Copper tube / aluminium fin
COOLING * TECHNOLOGY-LOOP OPERATING PRESSURE (KPA)	450
COOLING * FACILITY-WATER RETURN (DEG C)	40
COOLING * FACILITY-WATER SUPPLY (DEG C)	30
COOLING * RACK-AIR INLET DESIGN (DEG C)	24
COOLING * EXACT PUMP-SKID CONTROL ARRANGEMENT	Lead/lag with automatic alternation
COOLING * EXACT CHILLER EFFICIENCY OPTION	High-efficiency variable-speed package
COOLING * EQUIPMENT LEAVING FLUID (DEG C)	38
COOLING * TECHNOLOGY-LOOP PRESSURE DROP (KPA)	120
SYSTEM CHILLED WATER	cooling CHWP-02 (Chilled-water pump (primary) * AquaFlow Systems), CHWP-03 (Chilled-water pump (standby) * AquaFlow Systems)
SYSTEM ELECTRICAL DISTRIBUTION	electrical GEN-01 (Diesel generator (standby) * Caterpillar), MCC-01 (Motor control centre * Siemens), PDU-01 (Power distribution unit * Raritan), UPS-01 (Uninterruptible power supply * Eaton)
SYSTEM FIRE SUPPRESSION	fire FM200-01 (FM-200 suppression module * Kidde)
SYSTEM HVAC & PRECISION COOLING	hvac AHU-01 (Air handling unit (Zone A) * Daikin), AHU-02 (Air handling unit (Zone B) * Daikin), CRAC-01 (Computer room AC unit * Vertiv)

4. Scope and response schedule

CATEGORY	Cooling
QUANTITY / CAPACITY BASIS	Vendor to complete

DELIVERY LOCATION	Vendor to complete
REQUIRED DELIVERY DATE	Vendor to complete
INSTALLATION / COMMISSIONING RESPONSIBILITY	State vendor, purchaser and installer responsibilities through commissioning and acceptance.

5. Required technical evidence - attach and identify revision

Tick each enclosure and identify its document number, revision, date, applicable model and page or table. Missing items must be listed as deviations.

- ☐ System technical specification
- ☐ Product datasheet
- ☐ Installation drawing
- ☐ Performance curves
- ☐ Cooling SLD or P&ID
- ☐ Exact model schedule / bill of materials
- ☐ Applicable compliance certificates and test reports
- ☐ Installation, testing and commissioning method
- ☐ Operations, maintenance, spare-parts and training documentation
- ☐ List of deviations, exclusions and proposed equivalents

6. Evidence-backed claims

PUE impact

Replace with evidence-backed PUE impact and applicable conditions.

Required evidence: Performance curve or reference test report

7. Vendor parameter schedule

PUE impact

Requested unit: delta

Vendor value: _____

Evidence/source: Curve, test report, or vendor-confirmed calculation

8. Commercial response - complete every applicable item

- ☐ Unit and extended pricing with taxes, freight, packing and exclusions identified
- ☐ Quotation validity, currency, payment milestones and escalation basis
- ☐ Manufacturing and delivery lead time by exact model family
- ☐ Incoterms, delivery location, logistics constraints and delivery schedule
- ☐ Standard and extended warranty terms with commencement trigger
- ☐ Service coverage, escalation path and response / restoration targets
- ☐ Installation, testing, commissioning and acceptance responsibility matrix
- ☐ Recommended spares, consumables, special tools and training
- ☐ Deviations, substitutions, approved equivalents and commercial assumptions
- ☐ Comparable installed-base references and regional support capability

CURRENCY	USD
PRICE / TAX / FREIGHT BASIS	Vendor to state unit and extended pricing
INCOTERMS	Vendor to complete
QUOTATION VALIDITY	30 days
PAYMENT TERMS	Vendor to complete
WARRANTY	State standard and extended warranty by model family.
SUPPORT / SERVICE RESPONSE	State service coverage, escalation path and response/restoration targets.

9. Evaluation, deviations and clarifications

EVALUATION BASIS	Technical compliance, evidence completeness, price, delivery, warranty and serviceability.
SPECIAL TERMS	Vendor to complete

Vendor deviations / exclusions / alternatives

10. Authorization

Issued by / purchaser

Name: _____

Title: _____

Date: _____

Vendor authorized signatory

Name: _____

Title: _____

Date: _____